



# DuPage Water Commission

600 E. Butterfield Road, Elmhurst, IL 60126-4642  
(630)834-0100 Fax: (630)834-0120

**NOTICE IS HEREBY GIVEN THAT THE RESCHEDULED OCTOBER 2003 ENGINEERING COMMITTEE MEETING OF THE DU PAGE WATER COMMISSION WILL BE HELD AT 10:00 A.M. ON WEDNESDAY, OCTOBER 8, 2003, AT ITS OFFICES LISTED BELOW. THE AGENDA FOR THE RESCHEDULED OCTOBER 2003 REGULAR COMMITTEE MEETING IS AS FOLLOWS:**

## AGENDA

**ENGINEERING COMMITTEE  
WEDNESDAY, OCTOBER 8, 2003  
10:00 A.M.**

**600 EAST BUTTERFIELD ROAD  
ELMHURST, IL 60126**

## COMMITTEE MEMBERS

G. Wilcox, Chair  
R. Benson  
W. Mueller  
R. Tolentino

- I. Roll Call
- II. Approval of Minutes for Committee Meeting of September 11, 2003
- III. Report of Status of Construction/Operations
- IV. Change Orders
  - A. Change Order No. 4: Contract BOV-1 (Blow Off Valve Improvements)
  - B. Change Order No. 5: Contract BOV-1 (Blow Off Valve Improvements)
  - C. Change Order No. 6: Contract BOV-1 (Blow Off Valve Improvements)
- V. Partial Pay Request
  - A. Progress Payment No. 14: Contract BOV-1 (Blow Off Valve Repair)
  - B. Quick Response Electrical
    - 1. QRE1-006A – Repair Electrical Services Entrances Pulling Away From Side of Meter Station
- VI. Resolution R-41-03: A Resolution Designating the Village of Lisle as the Municipality Most Appropriate to Supply Water to Woodridge Estates
- VII. Review of Contract TW-3
- VIII. Other

All visitors must present a valid drivers license or other government-issued photo identification, sign in at the reception area and wear a visitor badge while at the DuPage Pumping Station.

IX. Adjournment

Board/Agendas/Engineering/Eng0310.doc

**MINUTES OF A MEETING OF THE  
ENGINEERING & CONSTRUCTION COMMITTEE  
OF THE DU PAGE WATER COMMISSION  
HELD ON SEPTEMBER 11, 2003**

The meeting was called to order at 7:00 P.M.

Committee members in attendance: R. Benson, R. Tolentino and G. Wilcox

Also in attendance: R. Martin, E. Nawrocki, D. Eckmann (AB&H) and W. Green (AB&H)

Commissioner Benson moved that the Minutes of the August 14, 2003 Engineering Committee be approved. Motion seconded by Commissioner Tolentino and passed unanimously as follows:

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

The Committee reviewed memoranda regarding the Status of Facilities Construction/Operation dated September 5, 2003 and Status of Pipeline Construction dated September 5, 2003.

Commissioner Benson moved to recommend approval of the change order in the amount of \$4,387.50 and approval of Resolution R-38-03 during the Omnibus Vote Agenda.

- Change Order No. 2: Contract SR-1 (Standpipe Rehabilitation) in the amount of \$4,387.50

Motion seconded by Commissioner Tolentino and passed unanimously as follows:

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

Commissioner Benson moved to recommend approval of the progress payment in the amount of \$256,595.87 as part of the Accounts Payable, subject to submission of all contractually required documentation.

- Progress Payment No. 13: Contract BOV-1 (Blow Off Valve Repair) in the amount of \$256,595.87

Motion seconded by Commissioner Tolentino and passed unanimously as follows:

Minutes 9/11/03 Engineering Meeting

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

Commissioner Tolentino moved to recommend approval of the final payment for Maxcor Inc. in the amount of \$50,682.10 as part of the Accounts Payable, subject to submission of all contractually required documentation.

Progress Payment No. 3: Contract SR-1 (Standpipe Rehabilitation) in the amount of \$50,682.10

Motion seconded by Commissioner Benson and passed unanimously as follows:

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

Commissioner Benson moved to recommend to the Commission approval of Resolution R-33-03 during the Omnibus Vote Agenda subject to approval of Finance Committee.

Resolution R-33-03: A Resolution Awarding Contract TIB-1

Motion seconded by Commissioner Tolentino and passed unanimously as follows:

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

Commissioner Benson moved to recommend to the Commission approval of Resolution R-36-03 during the Omnibus Vote Agenda.

Resolution R-36-03: A Resolution Authorizing the Execution of a Contract Between the DuPage Water Commission and Consoer Townsend Envirodyne Engineers, Inc. for the Evaluation and Design and Additional Reservoir Storage

Motion seconded by Commissioner Tolentino and passed unanimously as follows:

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None

Commissioner Tolentino moved to recommend to the Commission approval of Resolution R-37-03 during the Omnibus Vote Agenda.

Resolution R-37-03: A Resolution Authorizing the Execution of a Contract Between the DuPage Water Commission and Camp Dresser & McKee Inc. for the Evaluation of

## Minutes 9/11/03 Engineering Meeting

### Electrical Supply Alternatives

Motion seconded by Commissioner Benson and passed as follows:

Aye: R. Tolentino and G. Wilcox

Nay: R. Benson

Commissioner Benson moved to adjourn the meeting at 7:27 P.M. Seconded by Commissioner Tolentino and unanimously approved by a Voice Vote.

Aye: R. Benson, R. Tolentino and G. Wilcox

Nay: None


Board/Minutes/Engineering/ENG0309.doc



# DuPage Water Commission

## MEMORANDUM

TO: General Manager

FROM: Robert L. Martin 

DATE: October 3, 2003

SUBJECT: Status of Operations

### Operations Overview

The Commission's sales for the month of September were a total of 2.779 billion gallons. This represents an average day of 92.5 million gallons per day (MGD), which is lower than the September 2002 average day demand of 98.0 MGD. The maximum day demand was 110.2 million gallons (September 8, 2003), which is lower than the September 2002 maximum day of 115.9 million gallons. The minimum day flow was 79.8 million gallons. The Commission recorded a total precipitation for the month of September of 2.10 inches compared to 2.20 inches for September 2002.

The following are attachments to this memorandum:

1. DuPage Laboratory Bench Sheet for September, 2003
2. Water Sales Analysis 01-May-99 to 30-September-03
3. Chart showing Commission sales versus allocations
4. Chart showing Commission sales versus historical averages

DUPAGE WATER COMMISSION LABORATORY BENCH SHEET  
MONTHLY REPORT FOR SEPTEMBER 2003


## LEXINGTON SUPPLY

## DUPAGE DISCHARGE

DAY	FREE CL <sub>2</sub> mg/l	TURBIDITY NTU	PO <sub>4</sub> mg/l	FREE CL <sub>2</sub> mg/l	TURBIDITY NTU	TEMP °F	pH	Fluoride mg/l	PO <sub>4</sub> mg/l	P.A.C. LBS/MG	ANALYST INT
1	0.68	0.13	0.49	0.74	0.10	75	7.3	1.0	0.52	0	KD
2	0.65	0.11	0.48	0.75	0.10	75	7.3	1.0	0.52	0	MB
3	0.64	0.11	0.52	0.75	0.10	74	7.3	1.0	0.50	0	MB
4	0.63	0.12	0.52	0.76	0.08	74	7.3	1.0	0.50	0	KD
5	0.62	0.11	0.52	0.78	0.09	74	7.3	1.0	0.50	0	LS
6	0.64	0.09	0.50	0.74	0.08	73	7.3	1.0	0.50	0	LS
7	0.62	0.11	0.51	0.74	0.10	73	7.3	1.1	0.47	0	LS
8	0.60	0.11	0.52	0.78	0.11	73	7.3	1.1	0.47	0	LS
9	0.63	0.13	0.52	0.78	0.08	73	7.3	1.1	0.48	0	AM
10	0.64	0.10	0.48	0.78	0.08	71	7.3	1.0	0.51	0	MWV
11	0.61	0.13	0.48	0.78	0.11	72	7.2	1.0	0.49	0	AM
12	0.61	0.11	0.49	0.79	0.11	72	7.2	1.0	0.48	0	LS
13	0.63	0.11	0.51	0.79	0.08	72	7.2	1.0	0.47	0	LS
14	0.61	0.12	0.54	0.76	0.07	72	7.2	1.0	0.48	0	LS
15	0.67	0.11	0.51	0.74	0.09	69	7.2	1.0	0.45	0	LS
16	0.64	0.12	0.49	0.75	0.10	69	7.3	1.0	0.45	0	LS
17	0.68	0.11	0.49	0.74	0.10	69	7.3	1.0	0.51	0	CT
18	0.67	0.10	0.48	0.72	0.10	68	7.3	1.1	0.51	0	KD
19	0.68	0.10	0.53	0.71	0.11	68	7.2	1.1	0.51	0	KD
20	0.70	0.10	0.51	0.78	0.10	68	7.2	1.1	0.48	0	KD
21	0.66	0.11	0.51	0.78	0.10	68	7.3	1.2	0.49	0	LS
22	0.61	0.11	0.50	0.78	0.10	67	7.3	1.0	0.47	0	LS
23	0.65	0.11	0.50	0.78	0.10	65	7.3	1.0	0.51	0	LS
24	0.65	0.13	0.50	0.79	0.09	65	7.3	1.0	0.51	0	LS
25	0.69	0.09	0.53	0.75	0.08	65	7.3	1.0	0.51	0	KD
26	0.65	0.08	0.53	0.75	0.11	65	7.3	1.0	0.49	0	KD
27	0.68	0.11	0.52	0.79	0.08	62	7.3	1.0	0.49	0	KD
28	0.69	0.11	0.52	0.76	0.10	62	7.3	1.0	0.48	0	KD
29	0.67	0.11	0.58	0.79	0.09	62	7.3	1.0	0.48	0	LS
30	0.64	0.13	0.58	0.78	0.10	62	7.3	1.0	0.50	0	LS
31											
AVG	0.65	0.11	0.51	0.76	0.09	69	7.3	1.0	0.49	0	
MAX	0.70	0.13	0.58	0.79	0.11	75	7.3	1.2	0.52	0	
MIN	0.60	0.08	0.48	0.71	0.07	62	7.2	1.0	0.45	0	



TERRANCE MCGHEE  
MAINTENANCE SUPERINTENDENT



ROBERT L. MARTIN  
MANAGER OF WATER OPERATIONS

DU PAGE WATER COMMISSION  
WATER SALES ANALYSIS

01-May-92 TO 30-Sep-03

PER DAY AVERAGE 80,953,777

MONTH	SALES TO CUSTOMERS (GALLONS)	PURCHASES FROM CHICAGO (GALLONS)	GALLONS BILLED %	BILLINGS TO CUSTOMERS	BILLINGS FROM CHICAGO	DOCUMENTED COMMISSION WATER USE (2)	DOCUMENTED COMMISSION WATER USE %	TOTAL ACCOUNTED FOR %
May-00	2,669,079,000	2,757,885,612	96.78%	\$3,523,184.28	\$2,997,140.76	1,063,700	0.04%	96.82%
Jun-00	2,679,123,000	2,765,987,535	96.86%	\$3,536,442.36	\$3,005,945.55	964,900	0.03%	96.89%
Jul-00	3,147,101,000	3,250,023,197	96.83%	\$4,154,173.32	\$3,531,972.81	1,313,300	0.04%	96.87%
Aug-00	3,150,764,000	3,263,518,921	96.54%	\$4,159,008.48	\$3,546,639.33	1,424,700	0.04%	96.59%
Sep-00	2,905,099,000	3,014,700,861	96.36%	\$3,834,730.68	\$3,276,235.53	1,496,600	0.05%	96.41%
Oct-00	2,523,491,000	2,609,574,787	96.70%	\$3,331,008.12	\$2,835,963.51	11,969,523	0.46%	97.16%
Nov-00	2,276,425,000	2,330,256,690	97.69%	\$3,004,881.00	\$2,532,413.70	1,226,800	0.05%	97.74%
Dec-00	2,416,208,000	2,481,365,409	97.37%	\$3,189,394.56	\$2,696,631.57	1,073,000	0.04%	97.42%
Jan-01	2,390,741,000	2,454,238,938	97.41%	\$3,155,778.12	\$2,773,290.00	1,011,300	0.04%	97.45%
Feb-01	2,126,216,000	2,167,739,071	98.08%	\$2,806,605.12	\$2,449,545.15	818,800	0.04%	98.12%
Mar-01	2,311,827,000	2,378,966,637	97.18%	\$3,051,611.64	\$2,688,232.30	3,238,200	0.14%	97.31%
Apr-01	2,291,524,000	2,346,378,053	97.66%	\$3,024,811.68	\$2,651,407.20	784,200	0.03%	97.70%
May-01	2,679,850,000	2,792,321,195	95.97%	\$3,564,200.50	\$3,155,322.95	12,320,840	0.44%	96.41%
Jun-01	2,944,352,000	3,026,438,540	97.29%	\$3,915,988.16	\$3,419,875.55	10,068,050	0.33%	97.62%
Jul-01	3,729,441,000	3,839,156,549	97.14%	\$4,960,156.53	\$4,338,246.90	2,171,700	0.06%	97.20%
Aug-01	3,217,436,000	3,265,655,796	98.52%	\$4,279,189.88	\$3,690,191.05	1,156,800	0.04%	98.56%
Sep-01	2,552,219,000	2,639,772,522	96.68%	\$3,394,451.27	\$2,982,942.95	7,064,124	0.27%	96.95%
Oct-01	2,382,399,000	2,441,347,080	97.59%	\$3,168,590.67	\$2,758,722.20	7,511,120	0.31%	97.89%
Nov-01	2,212,776,000	2,246,511,018	98.50%	\$2,942,992.08	\$2,538,557.45	7,110,473	0.32%	98.81%
Dec-01	2,289,859,000	2,319,285,708	98.73%	\$3,045,512.47	\$2,620,792.85	917,200	0.04%	98.77%
Jan-02	2,320,798,000	2,351,613,013	98.69%	\$3,086,661.34	\$2,763,145.29	1,017,300	0.04%	98.73%
Feb-02	2,101,092,000	2,140,899,881	98.14%	\$2,794,452.36	\$2,515,557.36	1,134,300	0.05%	98.19%
Mar-02	2,282,553,000	2,369,611,940	96.33%	\$3,035,795.49	\$2,784,293.72	18,554,160	0.78%	97.11%
Apr-02	2,279,744,000	2,353,213,915	96.88%	\$3,032,059.52	\$2,765,026.04	1,118,700	0.05%	96.93%
May-02	2,530,549,000	2,620,422,434	96.57%	\$3,390,935.66	\$3,078,996.36	10,740,300	0.41%	96.98%
Jun-02	2,974,993,000	3,064,246,366	97.09%	\$3,986,490.62	\$3,600,489.48	2,949,188	0.10%	97.18%
Jul-02	3,818,677,000	3,928,688,630	97.20%	\$5,117,027.18	\$4,616,209.14	1,407,000	0.04%	97.24%
Aug-02	3,243,485,000	3,347,860,391	96.88%	\$4,346,269.90	\$3,933,735.96	1,155,200	0.03%	96.92%
Sep-02	2,941,334,000	3,026,340,894	97.19%	\$3,941,387.56	\$3,555,950.55	1,130,900	0.04%	97.23%
Oct-02	2,515,785,000	2,551,823,030	98.59%	\$3,371,216.38	\$2,998,392.06	1,354,600	0.05%	98.64%
Nov-02	2,264,094,000	2,328,010,928	97.25%	\$3,034,011.20	\$2,735,412.84	811,900	0.03%	97.29%
Dec-02	2,384,875,000	2,439,819,728	97.75%	\$3,195,844.10	\$2,866,788.18	885,300	0.04%	97.78%
Jan-03	2,430,849,000	2,496,371,382	97.38%	\$3,257,685.17	\$3,053,062.20	751,400	0.03%	97.41%
Feb-03	2,166,550,000	2,216,028,831	97.77%	\$2,903,280.54	\$2,710,203.26	919,100	0.04%	97.81%
Mar-03	2,347,318,000	2,412,660,360	97.29%	\$3,145,477.42	\$2,950,683.62	835,700	0.03%	97.33%
Apr-03	2,338,518,000	2,401,856,926	97.36%	\$3,133,682.63	\$2,937,471.02	12,052,576	0.50%	97.86%
May-03	2,622,301,000	2,711,004,309	96.73%	\$3,619,032.96	\$3,315,558.27	3,119,550	0.12%	96.84%
Jun-03	3,031,274,000	3,129,263,410	96.87%	\$4,183,476.12	\$3,827,089.15	9,583,535	0.31%	97.17%
Jul-03	3,114,181,000	3,213,079,828	96.92%	\$4,297,569.78	\$3,929,596.63	3,414,287	0.11%	97.03%
Aug-03	3,137,669,000	3,237,477,343	96.92%	\$4,330,318.18	\$3,959,434.79	6,589,500	0.20%	97.12%
Sep-03	2,775,903,000	2,842,321,431	97.66%	\$3,830,750.38	\$3,476,159.11	1,081,000	0.04%	97.70%
TOTALS (1)	337,577,248,000	347,895,957,145	97.03%	\$450,721,336.60	\$368,261,176.98	264,260,791	0.08%	97.11%


(1) - SINCE MAY 1, 1992

(2) - REPRESENTS DU PAGE PUMP STATION, METER TESTING AND CONSTRUCTION PROJECT USAGE


Operations\Spreadsheets\H2O SALES.xls



**DU PAGE WATER COMMISSION SALES  
FY 2003-04 VS. ALLOCATION**



**DU PAGE WATER COMMISSION SALES  
FY 2003-04 & FY 2002-03 VS. HISTORICAL AVERAGE**





# DuPage Water Commission

## MEMORANDUM

TO: General Manager

FROM: Manager of Pipeline Maintenance and Construction

Date: October 3, 2003

SUBJECT: Status of Pipeline Construction

### **CONTRACT TSW-3/98 SOUTHWEST TRANSMISSION MAIN**

The pipeline is in service. An agreement has been reached with the Contractor to repair or replace the defective 48" ROV at Winfield and Butterfield Rds. The rejected valve has been removed and the new valve has been ordered; the manufacturing and installation process may take 1 to 3 months to complete.

Lost Time Accidents to Date 10/03/03 - John Neri Const. Co. - 0

### **CONTRACT TW-2/00 WEST TRANSMISSION MAIN**

Rossi Contractors has installed 49,399 feet of 48" steel pipe to date with 30 feet of pipe remaining. This is 99% of the pipe to be installed. The last 48" metal seated valve to complete pipe installation was tested in Houston and failed. It has been remanufactured in Germany and has been delivered for testing. Installation is expected to occur next week. This valve is required to complete the Contract.

Lost Time Accidents to Date 10/03/03 - Rossi Contracting Co. Inc. - 0

### **CONTRACT BOV-1/02 BLOW-OFF VALVE IMPROVEMENTS**

Rossi Contracting Co. Inc. has completed 183 blow-off valves to date with 152 remaining. This is 55% of the work to be completed.

Lost Time Accidents to Date 10/03/03 -Rossi Contracting Co. Inc. - 0

### **CONTRACT TIB-1/03 INNER BELT TRANSMISSION MAIN**

The bid opening for this Project was held on Thursday August 27, 2003 at 1:00 PM. The Low bidder is Rossi Contracting Co. Inc. with a bid of \$12,730,598.14. The Contractor is submitting shop drawings for review as required.

## CHANGE ORDER

### THE DU PAGE WATER COMMISSION

SHEET 1 OF 3

PROJECT NAME: Blow Off Valve Improvements

CHANGE ORDER NO. 4

LOCATION: DuPage County

CONTRACT NO. BOV-1/02

CONTRACTOR: Rossi Contractors

DATE: September 23, 2003

**I. A. DESCRIPTION OF CHANGES INVOLVED:**

1. Add 100 valve boxes with covers to the 115 that are in the contract with change order.
2. Add 100 valve stems to the initial 70 that were on the contract.

**B. REASON FOR CHANGE:**

1. Two-thirds of the sites worked on had damaged valve boxes and covers.
2. One half of the sites worked on had damaged valve stems.

**C. REVISION IN CONTRACT PRICE:**

1.	100 valve boxes and covers	\$469.00 Ea.	\$46,900.00
2.	100 valve stems	\$342.00 Ea.	<u>\$34,200.00</u>
	TOTAL		\$81,100.00

CHANGE ORDER NO. 4

II. CHANGE ORDER CONDITIONS:


1. The Completion Date established in the Original Contract or as modified by previous Change Orders is hereby extended by 0 calendar days, making the final completion date April 27, 2005.
2. Any additional work to be performed under this Change Order shall be carried out in compliance with the specifications included in the preceding Description of Changes Involved, with the Supplemental Contract Drawings designated as Blow Off Valve Improvements, and under the provisions of the Original Contract, including compliance with applicable Equipment Specifications, General Specifications, and Project Specifications for the same type of work.
3. This Change Order unless otherwise provided herein does not relieve the contractor from strict compliance with the guarantee provisions of the Original Contract, particularly those pertaining to performance and operation of equipment.
4. The Contractor expressly agrees he will place under coverage of his Performance and Payment Bonds and Contractor's Insurance all work covered by this Change Order. The Contractor will furnish to the Owner evidence of increased coverage of his Performance and Payment Bonds for the accrued value of all Change Orders which exceeds the Original Contract Price by twenty percent (20%).

## CHANGE ORDER NO. 4

**III. ADJUSTMENTS IN CONTRACT PRICE:**

- |    |   |                        |
|----|---|------------------------|
| 1. | Amount of Original Contract   | \$ <u>7,812,435.00</u> |
| 2. | Net change due to previous<br>Change Orders<br>No. <u>1</u> to <u>3</u> | \$ <u>(161,332.80)</u> |
| 3. | Amount of Contract, not including<br>this Change Order                  | \$ <u>7,651,102.20</u> |
| 4. | Addition to Contract<br>due to this Change Order                        | \$ <u>+ 81,100.00</u>  |
| 5. | Amount of Contract including this<br>Change Order                       | \$ <u>7,732,202.20</u> |

## RECOMMENDED FOR ACCEPTANCE:

BY:  ( 9-25-03 )  
Project Coordinator Date

## ACCEPTED CONTRACTOR: ROSSI CONTRACTORS

BY:  ( 9-30-03 )  
Signature of Authorized Representative Date

## DU PAGE WATER COMMISSION:

BY: \_\_\_\_\_ ( \_\_\_\_\_ )  
James J. Holzwart Date  
General Manager

## CHANGE ORDER

### THE DU PAGE WATER COMMISSION

SHEET 1 OF 3

PROJECT NAME: Blow Off Valve Improvements

CHANGE ORDER NO. 5

LOCATION: DuPage County

CONTRACT NO. BOV-1/02

CONTRACTOR: Rossi Contractors

DATE: September 23, 2003

I. A. **DESCRIPTION OF CHANGES INVOLVED:**

Repaired 16" concrete pipe on Norton St. in the town of Lombard, Site #259.

B. **REASON FOR CHANGE:**

Exposed 16" main and blow-off. Found leak in 16" water main.

C. **REVISION IN CONTRACT PRICE:**

Subcontractor:	Advanced Welding		\$ 750.00
Equipment:	Generator	20.5 hrs. @ \$6.00/hr.	\$ 123.00
	2" Pump	20.5 hrs. @ \$2.30/hr.	\$ 47.15
Labor			<u>\$3,921.15</u>
		TOTAL	\$4,841.30

**II. CHANGE ORDER CONDITIONS:**

1. The Completion Date established in the Original Contract or as modified by previous Change Orders is hereby extended by 0 calendar days, making the final completion date April 27, 2005.
2. Any additional work to be performed under this Change Order shall be carried out in compliance with the specifications included in the preceding Description of Changes Involved, with the Supplemental Contract Drawings designated as Blow Off Valve Improvements, and under the provisions of the Original Contract, including compliance with applicable Equipment Specifications, General Specifications, and Project Specifications for the same type of work.
3. This Change Order unless otherwise provided herein does not relieve the contractor from strict compliance with the guarantee provisions of the Original Contract, particularly those pertaining to performance and operation of equipment.
4. The Contractor expressly agrees he will place under coverage of his Performance and Payment Bonds and Contractor's Insurance all work covered by this Change Order. The Contractor will furnish to the Owner evidence of increased coverage of his Performance and Payment Bonds for the accrued value of all Change Orders which exceeds the Original Contract Price by twenty percent (20%).



## CHANGE ORDER NO. 5


III. ADJUSTMENTS IN CONTRACT PRICE:

- |    |   |                        |
|----|---|------------------------|
| 1. | Amount of Original Contract   | \$ <u>7,812,435.00</u> |
| 2. | Net change due to previous<br>Change Orders<br>No. <u>1</u> to <u>4</u> | \$ <u>( 80,232.80)</u> |
| 3. | Amount of Contract, not including<br>this Change Order                  | \$ <u>7,732,202.20</u> |
| 4. | Addition to Contract<br>due to this Change Order                        | \$ <u>+ 4,841.30</u>   |
| 5. | Amount of Contract including this<br>Change Order                       | \$ <u>7,737,043.50</u> |

## RECOMMENDED FOR ACCEPTANCE:

BY:  ( 9-25-03 )  
Project Coordinator Date

ACCEPTED CONTRACTOR: ROSSI CONTRACTORS

BY:  ( 9.30-03 )  
Signature of Authorized Representative Date

## DU PAGE WATER COMMISSION:

BY: \_\_\_\_\_ ( \_\_\_\_\_ )  
James J. Holzwart Date  
General Manager

## CHANGE ORDER

### THE DU PAGE WATER COMMISSION

SHEET 1 OF 3

PROJECT NAME: Blow Off Valve Improvements

CHANGE ORDER NO. 6

LOCATION: DuPage County

CONTRACT NO. BOV-1/02

CONTRACTOR: Rossi Contractors

DATE: September 23, 2003

**I. A. DESCRIPTION OF CHANGES INVOLVED:**

1. Delete Valve Nos. 49, 117, 265, 87 and 4/354 at traffic control.
2. Add Valve Nos. 387, 388, 389 and 3/354 at traffic control.

**B. REASON FOR CHANGE:**

1. Valves have already been finished by DWC.
2. Valves that were overlooked on contract.

**C. REVISION IN CONTRACT PRICE:**

<b>Delete:</b>	Valve #49	\$49,500.00	
	Valve #117	\$17,700.00	
	Valve #265	\$16,200.00	
	Valve #87	\$11,300.00	
	4/354 Traffic Control \$789.20 x 4	<u>\$ 3,156.80</u>	
	TOTAL DELETE		(\$97,856.80)
<b>Add:</b>	Valve #387	\$18,400.00	
	Valve #388	\$24,500.00	
	Valve #389	\$27,900.00	
	3/354 Traffic Control \$789.20 x 3	<u>2,367.60</u>	
	TOTAL ADD		+\$73,167.60
	TOTAL CHANGE ORDER NO. 6		(\$24,689.20)

CHANGE ORDER NO. 6

**II. CHANGE ORDER CONDITIONS:**


1. The Completion Date established in the Original Contract or as modified by previous Change Orders is hereby extended by 0 calendar days, making the final completion date April 27, 2005.
2. Any additional work to be performed under this Change Order shall be carried out in compliance with the specifications included in the preceding Description of Changes Involved, with the Supplemental Contract Drawings designated as Blow Off Valve Improvements, and under the provisions of the Original Contract, including compliance with applicable Equipment Specifications, General Specifications, and Project Specifications for the same type of work.
3. This Change Order unless otherwise provided herein does not relieve the contractor from strict compliance with the guarantee provisions of the Original Contract, particularly those pertaining to performance and operation of equipment.
4. The Contractor expressly agrees he will place under coverage of his Performance and Payment Bonds and Contractor's Insurance all work covered by this Change Order. The Contractor will furnish to the Owner evidence of increased coverage of his Performance and Payment Bonds for the accrued value of all Change Orders which exceeds the Original Contract Price by twenty percent (20%).

## CHANGE ORDER NO. 6

III. ADJUSTMENTS IN CONTRACT PRICE:

- |    |   |                        |
|----|---|------------------------|
| 1. | Amount of Original Contract   | \$ <u>7,812,435.00</u> |
| 2. | Net change due to previous<br>Change Orders<br>No. <u>1</u> to <u>5</u> | \$ <u>( 75,391.50)</u> |
| 3. | Amount of Contract, not including<br>this Change Order                  | \$ <u>7,737,043.50</u> |
| 4. | Reduction to Contract<br>due to this Change Order                       | \$ <u>(24,689.20)</u>  |
| 5. | Amount of Contract including this<br>Change Order                       | \$ <u>7,712,354.30</u> |

## RECOMMENDED FOR ACCEPTANCE:

BY:  ( 9-25-03 )  
Project Coordinator Date

ACCEPTED CONTRACTOR: ROSSI CONTRACTORS

BY:  ( 9-30-03 )  
Signature of Authorized Representative Date

## DU PAGE WATER COMMISSION:

BY: \_\_\_\_\_ ( \_\_\_\_\_ )  
James J. Holzwart Date  
General Manager

DU PAGE WATER COMMISSION

PAYMENT # 14

BLOW OFF VALVE REPAIR (BOV-1)

DATE 09/30/03

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164ACCOUNT # AMOUNT  
WF-8631 \$398,572.44  
WF-3520 (\$39,857.25)  
WF-3530 (\$2,460.00)

#	ITEM	ORIGINAL CONTRACT QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	AMENDED CONTRACT QUANTITY	AMENDED CONTRACT PRICE	CURRENT QUANTITY	TO DATE EXTENSION	PREVIOUS QUANTITY	PAYMENT EXTENSION	THIS QUANTITY	PAYMENT EXTENSION	CONTRACT QUANTITY	BALANCE EXTENSION
	CONTRACT SUB-TOTALS				\$7,312,435.00 =====		\$7,651,102.20 =====		\$3,767,430.97		\$3,368,903.53		\$398,572.44		\$3,883,621.23
	RETENTION	10.00%							(\$376,743.10)		(\$336,390.85)		(\$39,857.25)		\$376,743.10
	CONTRACT TOTALS								\$3,390,732.37		\$3,032,017.68		\$358,715.19		\$4,260,369.33 =====
DEDUCTS/BONUS															
1X	EXCESS ENGINEERING COSTS-DWC		HRS.	(60.00)				366.50	(\$21,990.00)	325.50	(\$19,530.00)	41.00	(\$2,460.00)		
	NET PAYMENT TO CONTRACTOR								\$3,368,742.37 =====		\$3,012,487.68 =====		\$358,255.19 =====		
	CHANGE ORDER PERCENTAGE						-2.07%								

STAFF APPROVALS	
ENGINEERING	<i>[Signature]</i>
ACCOUNTING	<i>[Signature]</i>

BLOW OFF VALVE REPAIR (BOV-1)

DATE 09/30/03

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164

ACCOUNT # AMOUNT  
WF-6631 \$398,572.44  
WF-3520 (\$39,857.25)  
WF-3530 (\$2,460.00)

#	ITEM	ORIGINAL CONTRACT QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	AMENDED CONTRACT QUANTITY	AMENDED CONTRACT PRICE	CURRENT QUANTITY	TO DATE EXTENSION	PREVIOUS QUANTITY	PAYMENT EXTENSION	THIS QUANTITY	PAYMENT EXTENSION	CONTRACT QUANTITY	BALANCE EXTENSION
1	Valve #1	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
2	Valve #2	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
3	Valve #3	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
4	Valve #4	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
5	Valve #5	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
6	Valve #6	100%	Lump Sum	\$50,500.00	\$50,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
7	Valve #7	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
8	Valve #8	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
9	Valve #9	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
10	Valve #10	100%	Lump Sum	\$19,300.00	\$19,300.00	100%	\$19,300.00	100%	\$19,300.00	100%	\$19,300.00	0%	\$0.00	0%	\$0.00
11	Valve #11	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
12	Valve #12	100%	Lump Sum	\$16,200.00	\$16,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
13	Valve #13	100%	Lump Sum	\$14,600.00	\$14,600.00	100%	\$14,600.00	100%	\$14,600.00	100%	\$14,600.00	0%	\$0.00	0%	\$0.00
14	Valve #14	100%	Lump Sum	\$49,600.00	\$49,600.00	100%	\$49,600.00	100%	\$49,600.00	100%	\$49,600.00	0%	\$0.00	0%	\$0.00
15	Valve #15	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00
16	Valve #16	100%	Lump Sum	\$48,500.00	\$48,500.00	100%	\$48,500.00	100%	\$48,500.00	100%	\$48,500.00	0%	\$0.00	0%	\$0.00
17	Valve #17	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
18	Valve #18	100%	Lump Sum	\$49,400.00	\$49,400.00	100%	\$49,400.00	100%	\$49,400.00	0%	\$0.00	100%	\$49,400.00	0%	\$0.00
19	Valve #19	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
20	Valve #20	100%	Lump Sum	\$13,900.00	\$13,900.00	100%	\$13,900.00	100%	\$13,900.00	0%	\$0.00	100%	\$13,900.00	0%	\$0.00
21	Valve #21	100%	Lump Sum	\$19,600.00	\$19,600.00	100%	\$19,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,600.00
22	Valve #22	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
23	Valve #23	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
24	Valve #24	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	0%	\$0.00	100%	\$11,300.00	0%	\$0.00
25	Valve #25	100%	Lump Sum	\$18,700.00	\$18,700.00	100%	\$18,700.00	100%	\$18,700.00	100%	\$18,700.00	0%	\$0.00	0%	\$0.00
26	Valve #26	100%	Lump Sum	\$19,400.00	\$19,400.00	100%	\$19,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,400.00
27	Valve #27	100%	Lump Sum	\$15,700.00	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	0%	\$0.00	0%	\$0.00
28	Valve #28	100%	Lump Sum	\$16,900.00	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	0%	\$0.00	0%	\$0.00
29	Valve #29	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00
30	Valve #30	100%	Lump Sum	\$14,300.00	\$14,300.00	100%	\$14,300.00	100%	\$14,300.00	100%	\$14,300.00	0%	\$0.00	0%	\$0.00
31	Valve #31	100%	Lump Sum	\$15,700.00	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	0%	\$0.00	0%	\$0.00
32	Valve #32	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	0%	\$0.00	0%	\$0.00
33	Valve #33	100%	Lump Sum	\$68,600.00	\$68,600.00	100%	\$68,600.00	100%	\$68,600.00	100%	\$68,600.00	0%	\$0.00	0%	\$0.00
34	Valve #34	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
35	Valve #35	100%	Lump Sum	\$13,300.00	\$13,300.00	100%	\$13,300.00	100%	\$13,300.00	100%	\$13,300.00	0%	\$0.00	0%	\$0.00
36	Valve #36	100%	Lump Sum	\$51,700.00	\$51,700.00	100%	\$51,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$51,700.00
37	Valve #37	100%	Lump Sum	\$69,500.00	\$69,500.00	100%	\$69,500.00	100%	\$69,500.00	100%	\$69,500.00	0%	\$0.00	0%	\$0.00
38	Valve #38	100%	Lump Sum	\$19,500.00	\$19,500.00	100%	\$19,500.00	100%	\$19,500.00	100%	\$19,500.00	0%	\$0.00	0%	\$0.00
39	Valve #39	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00
40	Valve #40	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	100%	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00
41	Valve #41	100%	Lump Sum	\$13,600.00	\$13,600.00	100%	\$13,600.00	100%	\$13,600.00	100%	\$13,600.00	0%	\$0.00	0%	\$0.00
42	Valve #42	100%	Lump Sum	\$47,600.00	\$47,600.00	100%	\$47,600.00	100%	\$47,600.00	100%	\$47,600.00	0%	\$0.00	0%	\$0.00
43	Valve #43	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
44	Valve #44	100%	Lump Sum	\$48,300.00	\$48,300.00	100%	\$48,300.00	100%	\$48,300.00	100%	\$48,300.00	0%	\$0.00	0%	\$0.00
45	Valve #45	100%	Lump Sum	\$48,500.00	\$48,500.00	100%	\$48,500.00	100%	\$48,500.00	100%	\$48,500.00	0%	\$0.00	0%	\$0.00
46	Valve #46	100%	Lump Sum	\$49,300.00	\$49,300.00	100%	\$49,300.00	100%	\$49,300.00	100%	\$49,300.00	0%	\$0.00	0%	\$0.00
47	Valve #47	100%	Lump Sum	\$13,100.00	\$13,100.00	100%	\$13,100.00	100%	\$13,100.00	100%	\$13,100.00	0%	\$0.00	0%	\$0.00
48	Valve #48	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00
49	Valve #49	100%	Lump Sum	\$49,500.00	\$49,500.00	100%	\$49,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$49,500.00
50	Valve #50	100%	Lump Sum	\$13,300.00	\$13,300.00	100%	\$13,300.00	100%	\$13,300.00	100%	\$13,300.00	0%	\$0.00	0%	\$0.00
51	Valve #51	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	0%	\$0.00	0%	\$0.00
52	Valve #52	100%	Lump Sum	\$11,600.00	\$11,600.00	100%	\$11,600.00	100%	\$11,600.00	100%	\$11,600.00	0%	\$0.00	0%	\$0.00
53	Valve #53	100%	Lump Sum	\$11,400.00	\$11,400.00	100%	\$11,400.00	100%	\$11,400.00	100%	\$11,400.00	0%	\$0.00	0%	\$0.00
54	Valve #54	100%	Lump Sum	\$19,300.00	\$19,300.00	100%	\$19,300.00	100%	\$19,300.00	100%	\$19,300.00	0%	\$0.00	0%	\$0.00
55	Valve #55	100%	Lump Sum	\$13,300.00	\$13,300.00	100%	\$13,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$13,300.00
56	Valve #56	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	0%	\$0.00	0%	\$0.00
57	Valve #57	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	0%	\$0.00	0%	\$0.00
58	Valve #58	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
59	Valve #59	100%	Lump Sum	\$11,700.00	\$11,700.00	100%	\$11,700.00	100%	\$11,700.00	100%	\$11,700.00	0%	\$0.00	0%	\$0.00
60	Valve #60	100%	Lump Sum	\$11,700.00	\$11,700.00	100%	\$11,700.00	100%	\$11,700.00	100%	\$11,700.00	0%	\$0.00	0%	\$0.00
61	Valve #61	100%	Lump Sum	\$11,600.00	\$11,600.00	100%	\$11,600.00	100%	\$11,600.00	100%	\$11,600.00	0%	\$0.00	0%	\$0.00
62	Valve #62	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00
63	Valve #63	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00
64	Valve #64	100%	Lump Sum	\$26,600.00	\$26,600.00	100%	\$26,600.00	100%	\$26,600.00	100%	\$26,600.00	0%	\$0.00	0%	\$0.00
65	Valve #65	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	100%	\$11,300.00	100%	\$11,31				

BLOW OFF VALVE REPAIR (BOV-1)

DATE 09/30/03

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164

ACCOUNT # AMOUNT  
WF-6631 \$398,572.44  
WF-3520 (\$39,857.25)  
WF-3530 (\$2,460.00)

#	ITEM	ORIGINAL CONTRACT QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	AMENDED CONTRACT QUANTITY	AMENDED CONTRACT PRICE	CURRENT QUANTITY	TO DATE EXTENSION	PREVIOUS QUANTITY	PAYMENT EXTENSION	THIS QUANTITY	PAYMENT EXTENSION	CONTRACT QUANTITY	BALANCE EXTENSION
31	Valve #81	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,300.00
32	Valve #82	100%	Lump Sum	\$19,100.00	\$19,100.00	100%	\$19,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,100.00
33	Valve #83	100%	Lump Sum	\$14,300.00	\$14,300.00	100%	\$14,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,300.00
34	Valve #84	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,000.00
35	Valve #85	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
36	Valve #86	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
37	Valve #87	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,300.00
38	Valve #88	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
39	Valve #89	100%	Lump Sum	\$15,100.00	\$15,100.00	100%	\$15,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,100.00
90	Valve #90	100%	Lump Sum	\$12,200.00	\$12,200.00	100%	\$12,200.00	100%	\$12,200.00	100%	\$12,200.00	0%	\$0.00	0%	\$0.00
91	Valve #91	100%	Lump Sum	\$11,200.00	\$11,200.00	100%	\$11,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,200.00
92	Valve #92	100%	Lump Sum	\$11,500.00	\$11,500.00	100%	\$11,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,500.00
93	Valve #93	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
94	Valve #94	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,900.00
95	Valve #95	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,000.00
96	Valve #96	100%	Lump Sum	\$16,800.00	\$16,800.00	100%	\$16,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,800.00
97	Valve #97	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
98	Valve #98	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
99	Valve #99	100%	Lump Sum	\$70,400.00	\$70,400.00	100%	\$70,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$70,400.00
100	Valve #100	100%	Lump Sum	\$15,000.00	\$15,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
101	Valve #101	100%	Lump Sum	\$50,500.00	\$50,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
102	Valve #102	100%	Lump Sum	\$51,000.00	\$51,000.00	100%	\$51,000.00	100%	\$51,000.00	100%	\$51,000.00	0%	\$0.00	0%	\$0.00
103	Valve #103	100%	Lump Sum	\$49,100.00	\$49,100.00	100%	\$49,100.00	100%	\$49,100.00	100%	\$49,100.00	0%	\$0.00	0%	\$0.00
104	Valve #104	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
105	Valve #105	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
106	Valve #106	100%	Lump Sum	\$16,700.00	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	0%	\$0.00	0%	\$0.00
107	Valve #107	100%	Lump Sum	\$12,800.00	\$12,800.00	100%	\$12,800.00	100%	\$12,800.00	100%	\$12,800.00	0%	\$0.00	0%	\$0.00
108	Valve #108	100%	Lump Sum	\$70,700.00	\$70,700.00	100%	\$70,700.00	100%	\$70,700.00	100%	\$70,700.00	0%	\$0.00	0%	\$0.00
109	Valve #109	100%	Lump Sum	\$27,500.00	\$27,500.00	100%	\$27,500.00	100%	\$27,500.00	100%	\$27,500.00	0%	\$0.00	0%	\$0.00
110	Valve #110	100%	Lump Sum	\$27,300.00	\$27,300.00	100%	\$27,300.00	100%	\$27,300.00	100%	\$27,300.00	0%	\$0.00	0%	\$0.00
111	Valve #111	100%	Lump Sum	\$17,600.00	\$17,600.00	100%	\$17,600.00	100%	\$17,600.00	100%	\$17,600.00	0%	\$0.00	0%	\$0.00
112	Valve #112	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
113	Valve #113	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
114	Valve #114	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
115	Valve #115	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
116	Valve #116	100%	Lump Sum	\$19,400.00	\$19,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
117	Valve #117	100%	Lump Sum	\$17,700.00	\$17,700.00	100%	\$17,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,700.00
118	Valve #118	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
119	Valve #119	100%	Lump Sum	\$12,100.00	\$12,100.00	100%	\$12,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,100.00
120	Valve #120	100%	Lump Sum	\$24,500.00	\$24,500.00	100%	\$24,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$24,500.00
121	Valve #121	100%	Lump Sum	\$28,000.00	\$28,000.00	100%	\$28,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$28,000.00
122	Valve #122	100%	Lump Sum	\$26,700.00	\$26,700.00	100%	\$26,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$26,700.00
123	Valve #123	100%	Lump Sum	\$11,700.00	\$11,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
124	Valve #124	100%	Lump Sum	\$12,100.00	\$12,100.00	100%	\$12,100.00	100%	\$12,100.00	0%	\$0.00	100%	\$12,100.00	0%	\$0.00
125	Valve #125	100%	Lump Sum	\$13,500.00	\$13,500.00	100%	\$13,500.00	100%	\$13,500.00	0%	\$0.00	100%	\$13,500.00	0%	\$0.00
126	Valve #126	100%	Lump Sum	\$11,300.00	\$11,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
127	Valve #127	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
128	Valve #128	100%	Lump Sum	\$15,100.00	\$15,100.00	100%	\$15,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,100.00
129	Valve #129	100%	Lump Sum	\$16,700.00	\$16,700.00	100%	\$16,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,700.00
130	Valve #130	100%	Lump Sum	\$12,300.00	\$12,300.00	100%	\$12,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,300.00
131	Valve #131	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
132	Valve #132	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
133	Valve #133	100%	Lump Sum	\$12,900.00	\$12,900.00	100%	\$12,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,900.00
134	Valve #134	100%	Lump Sum	\$12,900.00	\$12,900.00	100%	\$12,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,900.00
135	Valve #135	100%	Lump Sum	\$12,700.00	\$12,700.00	100%	\$12,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,700.00
136	Valve #136	100%	Lump Sum	\$12,100.00	\$12,100.00	100%	\$12,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,100.00
137	Valve #137	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,900.00
138	Valve #138	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,800.00
139	Valve #139	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,200.00
140	Valve #140	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
141	Valve #141	100%	Lump Sum	\$14,300.00	\$14,300.00	100%	\$14,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,300.00
142	Valve #142	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,500.00
143	Valve #143	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
144	Valve #144	100%	Lump Sum	\$49,900.00	\$49,900.00	100%	\$49,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$49,900.00
145	Valve #145	100%	Lump Sum	\$14,500.00	\$14,500.00	100%	\$14,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,500.00
146	Valve #146	100%	Lump Sum	\$17,000.00	\$17,000.00	100%	\$17,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,000.00
147	Valve #147	100%	Lump Sum	\$56,300.00	\$56,300.00	100%	\$56,300.00	100%	\$56,300.00	0%	\$0.00	100%	\$56,300.00	0%	\$0.00
148	Valve #148	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00
149	Valve #149	100%	Lump Sum	\$12,100.00	\$12,100.00	100%	\$12,100.00	100%	\$12,100.00	0%	\$0.00	100%	\$12,100.00	0%	\$0.00
150	Valve #150	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	100%	\$11,900.00	0%	\$0.00	100%	\$11,900.00	0%	\$0.00
151	Valve #151	100%	Lump Sum	\$14,300.00	\$14,300.00	100%	\$14,300.00	100%	\$14,300.00	0%	\$0.00	100%	\$14,300.00	0%	\$0.00
152	Valve #152	100%	Lump Sum	\$16,700.00	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	0%	\$0.00	100%	\$16,700.00	0%	\$0.00
153	Valve #153	100%	Lump Sum	\$12,700.00	\$12,700.00	100%	\$12,700.00	100%	\$12,700.00	0%	\$0.00	100%	\$12,700.00	0%	\$0.00
154	Valve #154	100%	Lump Sum	\$12,400.00	\$12,400.00	100%	\$12,400.00	100%	\$12,400.00	0%	\$0.00	100%	\$12,400.00	0%	\$0.00
155	Valve #155	100%	Lump Sum	\$16,700.00	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	0%	\$0.00	100%	\$16,700.00	0%	\$0.00
156	Valve #156	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
157	Valve #157	100%	Lump Sum	\$14,500.00	\$14,500.00	100%	\$14,500.00	100%	\$14,500.00	0%	\$0.00	100%	\$14,500.00	0%	\$0.

BLOW OFF VALVE REPAIR (BOV-1)

DATE 09/30/03

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164

ACCOUNT #	AMOUNT
WF-6631	\$398,572.44
WF-3520	(\$39,857.25)
WF-3530	(\$2,460.00)

#	ITEM	ORIGINAL CONTRACT QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	AMENDED CONTRACT QUANTITY	AMENDED CONTRACT PRICE	CURRENT QUANTITY	TO DATE EXTENSION	PREVIOUS QUANTITY	PAYMENT EXTENSION	THIS QUANTITY	PAYMENT EXTENSION	CONTRACT QUANTITY	BALANCE EXTENSION
161	Valve #161	100%	Lump Sum	\$17,800.00	\$17,800.00	100%	\$17,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,800.00
162	Valve #162	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	100%	\$0.00
163	Valve #163	100%	Lump Sum	\$17,200.00	\$17,200.00	100%	\$17,200.00	100%	\$17,200.00	100%	\$17,200.00	100%	\$0.00	0%	\$0.00
164	Valve #164	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$0.00	0%	\$0.00
165	Valve #165	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	100%	\$11,900.00	100%	\$11,900.00	100%	\$0.00	0%	\$0.00
166	Valve #166	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00
167	Valve #167	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00
168	Valve #168	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$0.00	0%	\$0.00
169	Valve #169	100%	Lump Sum	\$17,700.00	\$17,700.00	100%	\$17,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,700.00
170	Valve #170	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00
171	Valve #171	100%	Lump Sum	\$18,400.00	\$18,400.00	100%	\$18,400.00	100%	\$18,400.00	100%	\$18,400.00	100%	\$0.00	0%	\$0.00
172	Valve #172	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00
173	Valve #173	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00
174	Valve #174	100%	Lump Sum	\$17,700.00	\$17,700.00	100%	\$17,700.00	100%	\$17,700.00	100%	\$17,700.00	0%	\$0.00	0%	\$0.00
175	Valve #175	100%	Lump Sum	\$18,200.00	\$18,200.00	100%	\$18,200.00	100%	\$18,200.00	100%	\$18,200.00	0%	\$0.00	0%	\$0.00
176	Valve #176	100%	Lump Sum	\$16,900.00	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	0%	\$0.00	0%	\$0.00
177	Valve #177	100%	Lump Sum	\$17,700.00	\$17,700.00	100%	\$17,700.00	100%	\$17,700.00	100%	\$17,700.00	100%	\$0.00	0%	\$0.00
178	Valve #178	100%	Lump Sum	\$16,800.00	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	0%	\$0.00	0%	\$0.00
179	Valve #179	100%	Lump Sum	\$16,800.00	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	0%	\$0.00	0%	\$0.00
180	Valve #180	100%	Lump Sum	\$48,400.00	\$48,400.00	100%	\$48,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$48,400.00
181	Valve #181	100%	Lump Sum	\$12,300.00	\$12,500.00	100%	\$12,300.00	100%	\$12,300.00	100%	\$12,300.00	0%	\$0.00	0%	\$0.00
182	Valve #182	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	100%	\$0.00	0%	\$0.00
183	Valve #183	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	100%	\$0.00	0%	\$0.00
184	Valve #184	100%	Lump Sum	\$12,600.00	\$12,600.00	100%	\$12,600.00	100%	\$12,600.00	100%	\$12,600.00	100%	\$0.00	0%	\$0.00
185	Valve #185	100%	Lump Sum	\$13,500.00	\$13,500.00	100%	\$13,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$13,500.00
186	Valve #186	100%	Lump Sum	\$12,600.00	\$12,600.00	100%	\$12,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,600.00
187	Valve #187	100%	Lump Sum	\$12,400.00	\$12,400.00	100%	\$12,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,400.00
188	Valve #188	100%	Lump Sum	\$14,900.00	\$14,900.00	100%	\$14,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,900.00
189	Valve #189	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
190	Valve #190	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
191	Valve #191	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,600.00
192	Valve #192	100%	Lump Sum	\$15,100.00	\$15,100.00	100%	\$15,100.00	100%	\$15,100.00	0%	\$0.00	100%	\$15,100.00	0%	\$0.00
193	Valve #193	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	100%	\$16,500.00	0%	\$0.00
194	Valve #194	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	100%	\$16,500.00	0%	\$0.00
195	Valve #195	100%	Lump Sum	\$15,000.00	\$15,000.00	100%	\$15,000.00	100%	\$15,000.00	0%	\$0.00	100%	\$15,000.00	0%	\$0.00
196	Valve #196	100%	Lump Sum	\$15,100.00	\$15,100.00	100%	\$15,100.00	100%	\$15,100.00	0%	\$0.00	100%	\$15,100.00	0%	\$0.00
197	Valve #197	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	0%	\$0.00	100%	\$15,600.00	0%	\$0.00
198	Valve #198	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	0%	\$0.00	100%	\$11,800.00	0%	\$0.00
199	Valve #199	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
200	Valve #200	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
201	Valve #201	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
202	Valve #202	100%	Lump Sum	\$11,400.00	\$11,400.00	100%	\$11,400.00	100%	\$11,400.00	0%	\$0.00	100%	\$11,400.00	0%	\$0.00
203	Valve #203	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	100%	\$16,000.00	0%	\$0.00	100%	\$16,000.00	0%	\$0.00
204	Valve #204	100%	Lump Sum	\$17,700.00	\$17,700.00	100%	\$17,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,700.00
205	Valve #205	100%	Lump Sum	\$17,200.00	\$17,200.00	100%	\$17,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,200.00
206	Valve #206	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,900.00
207	Valve #207	100%	Lump Sum	\$15,200.00	\$15,200.00	100%	\$15,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,200.00
208	Valve #208	100%	Lump Sum	\$15,700.00	\$15,700.00	100%	\$15,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,700.00
209	Valve #209	100%	Lump Sum	\$17,200.00	\$17,200.00	100%	\$17,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,200.00
210	Valve #210	100%	Lump Sum	\$19,500.00	\$19,500.00	100%	\$19,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,500.00
211	Valve #211	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,000.00
212	Valve #212	100%	Lump Sum	\$17,600.00	\$17,600.00	100%	\$17,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,600.00
213	Valve #213	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
214	Valve #214	100%	Lump Sum	\$12,000.00	\$12,000.00	100%	\$12,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,000.00
215	Valve #215	100%	Lump Sum	\$15,000.00	\$15,000.00	100%	\$15,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,000.00
216	Valve #216	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,800.00
217	Valve #217	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
218	Valve #218	100%	Lump Sum	\$26,200.00	\$26,200.00	100%	\$26,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$26,200.00
219	Valve #219	100%	Lump Sum	\$15,400.00	\$15,400.00	100%	\$15,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,400.00
220	Valve #220	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,000.00
221	Valve #221	100%	Lump Sum	\$15,400.00	\$15,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00
222	Valve #222	100%	Lump Sum	\$12,900.00	\$12,900.00	100%	\$12,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,900.00
223	Valve #223	100%	Lump Sum	\$16,800.00	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	0%	\$0.00	0%	\$0.00
224	Valve #224	100%	Lump Sum	\$25,400.00	\$25,400.00										



## BLOW OFF VALVE REPAIR (BOV-1)

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164

DATE 09/30/03

ACCOUNT # AMOUNT  
WF-6631 \$398,572.44  
WF-3520 (\$39,357.25)  
WF-3530 (\$2,460.00)

#	ITEM	ORIGINAL	UNIT	UNIT	ORIGINAL	AMENDED	AMENDED	CURRENT	TO DATE	PREVIOUS PAYMENT		THIS PAYMENT		CONTRACT	BALANCE
		CONTRACT		PRICE	CONTRACT	CONTRACT	QUANTITY			EXTENSION	QUANTITY	EXTENSION	QUANTITY		
241	Valve #241	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,800.00
242	Valve #242	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
243	Valve #243	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,300.00
244	Valve #244	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
245	Valve #245	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
246	Valve #246	100%	Lump Sum	\$25,400.00	\$25,400.00	100%	\$25,400.00	100%	\$25,400.00	100%	\$25,400.00	0%	\$0.00	0%	\$0.00
247	Valve #247	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
248	Valve #248	100%	Lump Sum	\$16,900.00	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	100%	\$16,900.00	0%	\$0.00	0%	\$0.00
249	Valve #249	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
250	Valve #250	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
251	Valve #251	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
252	Valve #252	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	70%	\$11,410.00	70%	\$11,410.00	0%	\$0.00	30%	\$4,890.00
253	Valve #253	100%	Lump Sum	\$15,100.00	\$15,100.00	100%	\$15,100.00	100%	\$15,100.00	100%	\$15,100.00	0%	\$0.00	0%	\$0.00
254	Valve #254	100%	Lump Sum	\$12,900.00	\$12,900.00	100%	\$12,900.00	100%	\$12,900.00	100%	\$12,900.00	0%	\$0.00	0%	\$0.00
255	Valve #255	100%	Lump Sum	\$47,600.00	\$47,600.00	100%	\$47,600.00	100%	\$47,600.00	100%	\$47,600.00	0%	\$0.00	0%	\$0.00
256	Valve #256	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
257	Valve #257	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
258	Valve #258	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,900.00
259	Valve #259	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	100%	\$0.00	0%	\$0.00
260	Valve #260	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
261	Valve #261	100%	Lump Sum	\$16,000.00	\$16,000.00	100%	\$16,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,000.00
262	Valve #262	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00
263	Valve #263	100%	Lump Sum	\$17,000.00	\$17,000.00	100%	\$17,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$17,000.00
264	Valve #264	100%	Lump Sum	\$11,800.00	\$11,300.00	100%	\$11,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,800.00
265	Valve #265	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,200.00
266	Valve #266	100%	Lump Sum	\$11,400.00	\$11,400.00	100%	\$11,400.00	100%	\$11,400.00	100%	\$11,400.00	0%	\$0.00	0%	\$0.00
267	Valve #267	100%	Lump Sum	\$12,100.00	\$12,100.00	100%	\$12,100.00	100%	\$12,100.00	100%	\$12,100.00	0%	\$0.00	0%	\$0.00
268	Valve #268	100%	Lump Sum	\$19,100.00	\$19,100.00	100%	\$19,100.00	100%	\$19,100.00	100%	\$19,100.00	100%	\$0.00	0%	\$0.00
269	Valve #269	100%	Lump Sum	\$29,200.00	\$29,200.00	100%	\$29,200.00	100%	\$29,200.00	100%	\$29,200.00	0%	\$0.00	0%	\$0.00
270	Valve #270	100%	Lump Sum	\$28,700.00	\$28,700.00	100%	\$28,700.00	100%	\$28,700.00	100%	\$28,700.00	0%	\$0.00	0%	\$0.00
271	Valve #271	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00
272	Valve #272	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00
273	Valve #273	100%	Lump Sum	\$17,400.00	\$17,400.00	100%	\$17,400.00	100%	\$17,400.00	100%	\$17,400.00	0%	\$0.00	0%	\$0.00
274	Valve #274	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00
275	Valve #275	100%	Lump Sum	\$25,900.00	\$25,900.00	100%	\$25,900.00	100%	\$25,900.00	100%	\$25,900.00	0%	\$0.00	0%	\$0.00
276	Valve #276	100%	Lump Sum	\$16,700.00	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	100%	\$16,700.00	0%	\$0.00	0%	\$0.00
277	Valve #277	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
278	Valve #278	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00
279	Valve #279	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
280	Valve #280	100%	Lump Sum	\$19,300.00	\$19,300.00	100%	\$19,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,300.00
281	Valve #281	100%	Lump Sum	\$25,200.00	\$25,200.00	100%	\$25,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$25,200.00
282	Valve #282	100%	Lump Sum	\$14,400.00	\$14,400.00	100%	\$14,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,400.00
283	Valve #283	100%	Lump Sum	\$25,300.00	\$25,300.00	100%	\$25,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$25,300.00
284	Valve #284	100%	Lump Sum	\$25,400.00	\$25,400.00	100%	\$25,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$25,400.00
285	Valve #285	100%	Lump Sum	\$30,700.00	\$30,700.00	100%	\$30,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$30,700.00
286	Valve #286	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
287	Valve #287	100%	Lump Sum	\$15,700.00	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	100%	\$15,700.00	0%	\$0.00	0%	\$0.00
288	Valve #288	100%	Lump Sum	\$16,600.00	\$16,600.00	100%	\$16,600.00	100%	\$16,600.00	100%	\$16,600.00	0%	\$0.00	0%	\$0.00
289	Valve #289	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
290	Valve #290	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
291	Valve #291	100%	Lump Sum	\$19,700.00	\$19,700.00	100%	\$19,700.00	100%	\$19,700.00	100%	\$19,700.00	0%	\$0.00	0%	\$0.00
292	Valve #292	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00
293	Valve #293	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
294	Valve #294	100%	Lump Sum	\$15,000.00	\$15,000.00	100%	\$15,000.00	100%	\$15,000.00	100%	\$15,000.00	0%	\$0.00	0%	\$0.00
295	Valve #295	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	100%	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00
296	Valve #296	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,900.00
297	Valve #297	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,100.00
298	Valve #298	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
299	Valve #299	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00
300	Valve #300	100%	Lump Sum	\$13,900.00	\$13,900.00	100%	\$13,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$13,900.00
301	Valve #301	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,600.00
302	Valve #302	100%	Lump Sum	\$14,900.00	\$14,900.00	100%	\$14,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,900.00
303	Valve #303	100%	Lump Sum	\$14,300.00	\$14,300.00	100%	\$14,300.00	0%	\$						

ROSSI CONTRACTORS  
201 WEST LAKE STREET  
NORTHLAKE, ILLINOIS 60164

DATE 09/30/03  
ACCOUNT # AMOUNT  
WF-6631 \$398,572.44  
WF-3520 (\$39,857.25)  
WF-3530 (\$2,460.00)

#	ITEM	ORIGINAL CONTRACT QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	AMENDED CONTRACT QUANTITY	AMENDED CONTRACT PRICE	CURRENT QUANTITY	TO DATE EXTENSION	PREVIOUS QUANTITY	PAYMENT EXTENSION	THIS QUANTITY	PAYMENT EXTENSION	CONTRACT QUANTITY	BALANCE EXTENSION
321	Valve #321	100%	Lump Sum	\$13,300.00	\$13,300.00	100%	\$13,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$13,300.00
322	Valve #322	100%	Lump Sum	\$15,300.00	\$15,300.00	100%	\$15,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,300.00
323	Valve #323	100%	Lump Sum	\$13,100.00	\$13,100.00	100%	\$13,100.00	100%	\$13,100.00	100%	\$13,100.00	100%	\$0.00	0%	\$0.00
324	Valve #324	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	100%	\$16,300.00	100%	\$0.00	0%	\$0.00
325	Valve #325	100%	Lump Sum	\$16,800.00	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	100%	\$16,800.00	0%	\$0.00	0%	\$0.00
326	Valve #326	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$0.00	0%	\$0.00
327	Valve #327	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$16,400.00	100%	\$0.00	0%	\$0.00
328	Valve #328	100%	Lump Sum	\$31,200.00	\$31,200.00	100%	\$31,200.00	100%	\$31,200.00	100%	\$31,200.00	100%	\$0.00	0%	\$0.00
329	Valve #329	100%	Lump Sum	\$11,800.00	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	100%	\$11,800.00	0%	\$0.00	0%	\$0.00
330	Valve #330	100%	Lump Sum	\$20,400.00	\$20,400.00	100%	\$20,400.00	100%	\$20,400.00	100%	\$20,400.00	100%	\$0.00	0%	\$0.00
331	Valve #331	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00
332	Valve #332	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00
333	Valve #333	100%	Lump Sum	\$12,300.00	\$12,300.00	100%	\$12,300.00	100%	\$12,300.00	100%	\$12,300.00	0%	\$0.00	0%	\$0.00
334	Valve #334	100%	Lump Sum	\$11,300.00	\$11,300.00	100%	\$11,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,300.00
335	Valve #335	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
336	Valve #336	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00
337	Valve #337	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	100%	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00
338	Valve #338	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
339	Valve #339	100%	Lump Sum	\$16,200.00	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	100%	\$16,200.00	0%	\$0.00	0%	\$0.00
340	Valve #340	100%	Lump Sum	\$15,000.00	\$15,000.00	100%	\$15,000.00	100%	\$15,000.00	100%	\$15,000.00	0%	\$0.00	0%	\$0.00
341	Valve #341	100%	Lump Sum	\$24,800.00	\$24,800.00	100%	\$24,800.00	100%	\$24,800.00	100%	\$24,800.00	0%	\$0.00	0%	\$0.00
342	Valve #342	100%	Lump Sum	\$15,600.00	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	100%	\$15,600.00	0%	\$0.00	0%	\$0.00
343	Valve #343	100%	Lump Sum	\$13,000.00	\$13,000.00	100%	\$13,000.00	100%	\$13,000.00	100%	\$13,000.00	0%	\$0.00	0%	\$0.00
344	Valve #344	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00
345	Valve #345	100%	Lump Sum	\$11,600.00	\$11,600.00	100%	\$11,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,600.00
346	Valve #346	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,900.00
347	Valve #347	100%	Lump Sum	\$21,200.00	\$21,200.00	100%	\$21,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$21,200.00
348	Valve #348	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
349	Valve #349	100%	Lump Sum	\$28,700.00	\$28,700.00	100%	\$28,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$28,700.00
350	Valve #350	100%	Lump Sum	\$16,400.00	\$16,400.00	100%	\$16,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,400.00
351	Valve #351	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,100.00
352	Valve #352	100%	Lump Sum	\$15,200.00	\$15,200.00	100%	\$15,200.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,200.00
353	Valve #353	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,100.00
354	Valve #354	100%	Lump Sum	\$14,600.00	\$14,600.00	100%	\$14,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$14,600.00
355	Valve #355	100%	Lump Sum	\$36,300.00	\$36,300.00	100%	\$36,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$36,300.00
356	Valve #356	100%	Lump Sum	\$26,900.00	\$26,900.00	100%	\$26,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$26,900.00
357	Valve #357	100%	Lump Sum	\$15,800.00	\$15,800.00	100%	\$15,800.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,800.00
358	Valve #358	100%	Lump Sum	\$16,500.00	\$16,500.00	100%	\$16,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,500.00
359	Valve #359	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,500.00
360	Valve #360	100%	Lump Sum	\$12,300.00	\$12,300.00	100%	\$12,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,300.00
361	Valve #361	100%	Lump Sum	\$16,300.00	\$16,300.00	100%	\$16,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,300.00
362	Valve #362	100%	Lump Sum	\$19,000.00	\$19,000.00	100%	\$19,000.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$19,000.00
363	Valve #363	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
364	Valve #364	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,900.00
365	Valve #365	100%	Lump Sum	\$16,100.00	\$16,100.00	100%	\$16,100.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$16,100.00
366	Valve #366	100%	Lump Sum	\$28,400.00	\$28,400.00	100%	\$28,400.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$28,400.00
367	Valve #367	100%	Lump Sum	\$15,500.00	\$15,500.00	100%	\$15,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,500.00
368	Valve #368	100%	Lump Sum	\$0.00	\$0.00	100%	\$0.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$0.00
369	Valve #369	100%	Lump Sum	\$12,900.00	\$12,900.00	100%	\$12,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,900.00
370	Valve #370	100%	Lump Sum	\$25,500.00	\$25,500.00	100%	\$25,500.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$25,500.00
371	Valve #371	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$11,900.00
372	Valve #372	100%	Lump Sum	\$15,700.00	\$15,700.00	100%	\$15,700.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$15,700.00
373	Valve #373	100%	Lump Sum	\$20,600.00	\$20,600.00	100%	\$20,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$20,600.00
374	Valve #374	100%	Lump Sum	\$12,300.00	\$12,300.00	100%	\$12,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,300.00
375	Valve #375	100%	Lump Sum	\$11,900.00	\$11,900.00	100%	\$11,900.00	100%	\$11,900.00	100%	\$11,900.00	0%	\$0.00	0%	\$0.00
376	Valve #376	100%	Lump Sum	\$15,900.00	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	100%	\$15,900.00	0%	\$0.00	0%	\$0.00
377	Valve #377	100%	Lump Sum	\$26,100.00	\$26,100.00	100%	\$26,100.00	100%	\$26,100.00	100%	\$26,100.00	0%	\$0.00	0%	\$0.00
378	Valve #378	100%	Lump Sum	\$13,700.00	\$13,700.00	100%	\$13,700.00	100%	\$13,700.00	100%	\$13,700.00	0%	\$0.00	0%	\$0.00
379	Valve #379	100%	Lump Sum	\$17,200.00	\$17,200.00	100%	\$17,200.00	100%	\$17,200.00	100%	\$17,200.00	0%	\$0.00	0%	\$0.00
380	Valve #380	100%	Lump Sum	\$12,500.00	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	100%	\$12,500.00	0%	\$0.00	0%	\$0.00
381	Valve #381	100%	Lump Sum	\$47,900.00	\$47,900.00	100%	\$47,900.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$47,900.00
382	Valve #382	100%	Lump Sum	\$18,800.00	\$18,800.00	100%	\$18,800.00	100%	\$18,800.00	100%	\$18,800.00	0%	\$0.00	0%	\$0.00
383	Valve #383	100%	Lump Sum	\$12,600.00	\$12,600.00	100%	\$12,600.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$12,600.00
384	Valve #384	100%	Lump Sum	\$14,900.00	\$14,900.00	100%	\$14,900.00	100%	\$14,900.00	100%	\$14,900.00	0%	\$0.00	0%	\$0.00
385	Valve #385	100%	Lump Sum	\$13,300.00	\$13,300.00	100%	\$13,300.00	0%	\$0.00	0%	\$0.00	0%	\$0.00	100%	\$13,300.00
386	Valve #386	100%	Lump Sum	\$47,800.00	\$47,800.00	100%	\$47,800.00	100%	\$47,800.00	100%	\$47,800.00	0%	\$0.00	0%	\$0.00
387	Step 5 - Dewatering of Owner's Water Main	1,700,000	C.F.	\$0.18	\$306,000.00	1,700,000	\$306,000.00	4,868	\$876.24	4,868	\$876.24	0	\$0.00	1,695,132	\$306,123.76
388	Step 6 - Repair Exterior Leakage of Resilient Wedge Valve	35	EA.	\$2,045.00	\$71,680.00	35	\$71,680.00	25	\$51,200.00	22	\$45,056.00	4	\$6,144.00	10	\$20,430.00
389	Step 3 - Retirement of Resilient Wedge Valve	20	EA.	\$2,093.00	\$41,860.00	20	\$41,860.00	0	\$0.00	0	\$0.00	0	\$0.00	20	\$41,860.00
390	Step 7 - Remove and Replace 6" Resilient Wedge Valves	20	EA.	\$2,650.00	\$53,000.00	20	\$53,000.00	1	\$2,650.00	1	\$2,650.00	0	\$0.00	19	\$50,350.00
391	Step 7 - Remove and Replace 8" Resilient Wedge Valves	20	EA.	\$2,945.00	\$58,900.00	20	\$58,900.00	0	\$0.00	0	\$0.00	0	\$0.00	20	\$58,900.00
392	Step 7 - Remove and Replace 12" Resilient Wedge Valves	20	EA.	\$3,661.00	\$73,220.00	20	\$73,220.00	0	\$0.00	0	\$0.00	0	\$0.00	20	\$73,220.00
393	Step 5 - Remove and Replace Valve and Piping Joint Bolts	18	EA.	\$2,200.00	\$39,600.00	18	\$39,600.00	2	\$4,400.00	2	\$4,400.00	0	\$0.00	16	\$35,200.00

DATE 09/30/03

ACCOUNT #	AMOUNT
WF-6631	\$398,572.44
WF-3520	(\$39,857.25)
WF-3530	(\$2,460.00)

[illegible]

DU PAGE WATER COMMISSION

QRE1-006A - REPAIR ELECTRICAL SERVICE ENTRANCES PULLING AWAY FROM SIDE OF METER STATION  
 ACCT. # WF-6633  
 DIVANE BROS. ELECTRIC CO.  
 2424 NORTH 25TH AVENUE, P.O. BOX 937  
 FRANKLIN PARK, IL 60131-0937

	FRI 05/09/03	HOURS UNITS	RATE	EXTENTION	FEE	AMOUNT
LABOR						
FOREMAN (J. CERBIN) - 134	2.00	2.00	50.49	100.98		
FOREMAN (B. ZAMBRENO) - 134	2.00	2.00	50.49	100.98		
				<u>201.96</u>	40.00%	282.74
SUPPLIES				<u>0.00</u>	15.00%	0.00
EQUIPMENT						
TRUCK #236	2.00	2.00	13.14	26.28		
				<u>26.28</u>	5.00%	27.59
						<u>310.33</u>

CONFIRMED  
 BY: RhM DATE: 9/30/03  
 ACCT #: WF-6633 AMT: 310.33  
 ACCT #:            AMT:             
 APPROVED



# **DuPage Water Commission**

## **MEMORANDUM**

TO: Engineering Committee

FROM: General Manager

DATE: September 30, 2003

SUBJECT: Woodridge Estates

The Commission has received notice that the DuPage County Board approved Resolution EN-0010-03 (copy attached) designating the wells in the Woodridge Estates subdivision in unincorporated Lisle Township as tainted and, or, contaminated with TCE and, or, other chemicals.

In accordance with Public Act 93-0226, the Commission must determine which entity would be the most appropriate to undertake the task of supplying potable water to the affected area. The Village of Lisle, which is located adjacent to Woodridge Estates, was contacted regarding their desire to provide water service to this area. Attached is a letter dated September 30, 2003 indicating that the Village has completed the design of the extension of their water distribution system and are presently out to bid for its construction. Therefore because of this Resolution R-41-03, which appears on the agenda, will designate the Village of Lisle as the entity to provide potable water service to Woodridge Estates.

R E S O L U T I O N

EN-0010-03


FINDING OF TAINTED OR CONTAMINATED  
WELL WATER IN LISLE TOWNSHIP,  
DUPAGE COUNTY, ILLINOIS

WHEREAS, in response to findings of the Illinois Environmental Protection Agency ("Illinois EPA") and the United States Environmental Protection Agency ("USEPA") that groundwater and water wells in certain areas of DuPage County are contaminated with trichloroethylene ("TCE") and other chemicals, the Illinois General Assembly approved HB 3402 on May 31, 2003, as Public Act 93-0226 ("Public Act"); and

WHEREAS, on July 22, 2003, the Governor of the State of Illinois signed Public Act 93-0226 into law; and

WHEREAS, said Public Act mandates that a municipality which is a party to a water supply contract with a county water commission must provide water to territories outside of its municipal boundaries if the well water received by those territories is tainted or contaminated ("affected territory"); and

WHEREAS, said Public Act provides that when a home county board finds that the water supply in an affected territory is tainted or contaminated such that the health of persons served by well water in that territory is likely to be adversely affected now or in the future, affected territories may be eligible to receive municipal water; and



WHEREAS, said Public Act also requires that, within thirty (30) days following the home county board finding that an area is an affected territory, the county water commission must determine which entity would be the most appropriate to undertake the task of supplying potable water to an affected territory; and

WHEREAS, following extensive sampling and testing, the Illinois EPA and USEPA have defined areas of the County of DuPage wherein the groundwater and, or, water wells are tainted and, or, contaminated with TCE and, or, other chemicals as described above (affected areas); and

WHEREAS, one of those affected areas in DuPage County is located in unincorporated Lisle Township. Approximately 112 homes are located within said area, which is described as follows:

Lots 1 and 2 in Rokusek's Resubdivision as recorded in the DuPage County Recorders Office on February 16, 1960 as Document 956970 said subdivision in the Southwest  $\frac{1}{4}$  of Section 14, Township 38 North, Range 10, East of the Third Principal Meridian, in DuPage County, Illinois  
and

Lots 1 through 22 and Lots 25 through 32 in Woodridge Estates as recorded in the DuPage County Recorders Office on May 17, 1956 as Document 800784 said subdivision in the Southwest  $\frac{1}{4}$  of Section 14, Township 38 North, Range 10, East of the Third Principal Meridian, in DuPage County, Illinois.  
and

Lots 1 through 80 in Woodridge Estates Unit 2 as recorded in the DuPage County Recorders Office on April 17, 1957 as Document 839233 said subdivision in the Southwest  $\frac{1}{4}$  of Section 14 and the Southeast  $\frac{1}{4}$  of Section 14, Township 38 North, Range 10, East of the Third Principal Meridian, in DuPage County, Illinois.

WHEREAS the above described area is commonly known as Woodridge Estates ("the Woodridge Estates area"); and

WHEREAS, due to the levels of contamination found in the groundwater in the Woodridge Estates area, the State of Illinois has appropriated and granted funding to bring water service infrastructure to this area; and

WHEREAS, the DuPage County Board is authorized to protect the quality of the environment and the health, welfare and safety of DuPage County's citizens by providing or facilitating access to potable water for drinking, bathing and other uses; and

WHEREAS, the County of DuPage is the home county for the Woodridge Estates area.


NOW, THEREFORE BE IT RESOLVED that, the DuPage County Board make the findings and determinations stated in the preamble hereto. Further, in order to facilitate the installation of infrastructure to bring a potable water supply to the Woodridge Estates Area, the DuPage County Board finds that the water supply in the Woodridge Estates area is tainted or contaminated.

BE IT FURTHER RESOLVED that the County shall serve notice of this Resolution and send copies hereof to the DuPage Water Commission to compel the Water Commission's obligations under Public Act 93-0226, upon its approval and enactment by the Board.


BE IT FURTHER RESOLVED that the County Clerk shall publish notice hereof and send copies hereof to the DuPage Water Commission, 600 E. Butterfield Road, Elmhurst, IL 60126; Thomas J. Krueger, Associate Regional Counsel, United States Environmental Protection Agency, Region 5, 77 W. Jackson Boulevard, Chicago, Illinois, 60604-3590 and Joseph E. Svoboda, Chief Counsel, Division of Legal Counsel, 1021 Grand Avenue East, Springfield, Illinois 62794-9276; County Auditor, Treasurer, Finance Director, County Board, Deborah Helms Smith, Assistant State's Attorney, Karen Wilson, 7900 Route 53, Woodridge, IL 60517; and two (2) copies each to the DuPage County Departments of Environmental Concerns and Public Works.




ENACTED AND APPROVED this 23rd day of September,  
2003 at Wheaton, Illinois.

BY:   
ROBERT J. SCHILLERSTROM, CHAIRMAN  
DUPAGE COUNTY BOARD

Attest

BY:   
GARY A. KING, COUNTY CLERK

Ayes: 11  
Absent: 7




# VILLAGE OF LISLE

**The Arboretum Village**

Jerry Sprecher, 630.271.4115  
[gsprecher@vil.lisle.il.us](mailto:gsprecher@vil.lisle.il.us)

September 30, 2003



**Mayor**  
Joseph J. Broda

**Trustees**  
Kim Brondyke  
Michael Connelly  
Ann Duker  
Tom Frey  
Joe Schmitt  
Ed Young

**Village Clerk**  
Tim Seeden

VIA FACSIMILE: 630.834.0120

Mr. Robert Martin  
Manager of Water Operations  
DuPage Water Commission  
600 E. Butterfield Road  
Elmhurst, IL 60126-4642

Re: Woodridge Estates Water Main

Dear Mr. Martin:

The purpose of this letter is to give you a status report on the Village of Lisle's progress toward provision of water for the Woodridge Estates subdivision, which is within the Village of Lisle's planning area and contains the IEPA's Area B, in which groundwater contaminated with TCE was found. It has been the Village of Lisle's intent since 2001 to provide water to this subdivision.

In December of 2002, the IEPA awarded a grant to the Village of Lisle for the design and construction of the water main. The design was completed in May, and once all necessary permits were obtained, the project was advertised for bids on September 11, 2003. The bid opening is scheduled for Wednesday, October 29, 2003. It is expected that the contract will be awarded in early December 2003, and construction will start on or about February 1, 2004.

If you have any further questions about this project, please do not hesitate to contact me at (630) 271-4116. Thank you.

Very truly yours,

Jerry Sprecher  
Village Manager

JS/bml

c: Mary Lou Kalsted, Management Analyst

*Small enough to be your neighbor, large enough to serve your needs.*

925 BURLINGTON AVENUE | LISLE, ILLINOIS 60532-1838

[www.vil.lisle.il.us](http://www.vil.lisle.il.us)

**Business Office/General**  
Phone 630.271.4100  
Fax 630.271.4104  
TDD 630.271.4142

**Public Works**  
Administration/Engineering  
630.271.4170  
Operations  
630.271.4180

**Building & Zoning**  
630.271.4150

**Police Administration**  
630.271.4200